

# Transit Signal Priority Pilot Update

Transit Advisory Committee

---

Department of Environmental Services  
Transportation Engineering and Operations Bureau  
Arlington Transit

November 12, 2024



# What is TSP?

---

- Transit Signal Priority (TSP) is a technology that can enhance traditional transit services by facilitating bus movements through intersections controlled by traffic signals.
- Goal of TSP To coordinate transit buses and traffic signals to reduce the time buses are stopped at traffic lights along a corridor; therefore, improve bus travel times.

# Goals and Regional Context

---

## **Arlington's Goals**

- Maintain reliable transit service and increase on-time performance.
- Achieve overall corridor transit travel time savings and reduce delay and emissions at intersections.

## **Regional Context**

- On busy corridors in NOVA, buses spend about approximately 18% of time stopped at traffic lights, which is one factor to slow bus service.
- New & infill development brings construction and increased density = additional travel time delays for buses.


# Overview of the System

---


Choosing an Appropriate Architecture



# System Architecture (2024)



# Pilot Project Area



- Approximately 39 intersections along Route 29, N Sycamore St, and the western portion of Columbia Pike
- Agreement provides an easily scalable solution once implemented

# Challenges to Starting Implementation

---

- Procurement of the system was difficult due to the unique nature of the solution
  - Requires an approach that works well with the equipment deployed in the field and the various systems in place at the intersection and on the vehicles
  - Must be compatible with WMATA current and planned architecture as well as current emergency vehicle pre-emption
- Large Networking and Security Effort needed to open the pathways of communication between external servers and secured networks
  - Between GTT Cloud and Traffic signal controllers
  - Between GTT Cloud and Transit Data streams
- Configuration of hardware on the Transit Fleet was difficult to edit and plan updates for due to maintenance provided by Clever Devices

# Pilot Project Status

---

Update on Progress and Schedule





# Project Milestones and Progress

---

- Traffic Engineering and Controller Programming
  - Programming is completed, field cabinet configuration in progress
  - Timing strategies selected and programmed
- Proof of Concept (Virtual Bench Testing)
  - Communications established between GTT Cloud and test controller on County network
  - GTT is still trying to figure out how to append the data from the buses to not require a change to the onboard equipment
- Field Testing (60 days) will begin after the virtual testing is completed
- Evaluation of Effectiveness (to be studied following Field Testing)

# Remaining Project Activities

---

- Complete Pilot Testing (Bench Test Virtually)
  - Currently dependent on transit data side of the solution which is still pending
- Field Implementation
  - Only 1-2 weeks depending on timing of Pilot Test Completion
  - Schedule Adherence Values must be confirmed prior to implementation
- Field Acceptance Testing (60 days) – **Expected Completion in February 2025**
  - System will be running in field using adherence values
  - County will observe and testing the active system
- Assessment of effectiveness and determination of which corridor to implement TSP along next
  - Currently, top candidates are Columbia Pike and Glebe Rd

# Questions?

---

