Donaldson Run Tributary B

Stream Restoration Project Update








ARLINGTON
VIRGINIA

Project area map



- Project length is 1,355 linear feet
- North Upton St to Tributary A confluence





Project Description

- NC Approved Project 2007
- Stormwater Master Plan
- Protect existing infrastructure
 - 30" water main
 - Sanitary sewer
 - Trail
- Address active stream erosion
- Control invasive plants
- Replant with locally native plants
- Improve water quality- Bay cleanup
 - Addresses key, regulated pollutants sediment & nutrients
 - Improves habitat for aquatic life



Recent Progress

- Easement process completed
- Permit submitted to Army Corp of Engineers
- Updated tree inventory
- Minor design updates
- Staging and construction access
- Stormwater outfall renovation



Tributary B's final bend before joining Tributary A



Design

Natural stream channel design method

Step pools

Floodplain connection

Meanders




Site-specific Challenges for Designing this Project

- EXTREMELY tight space to work within
- Steep slopes
- Elevation change
 - Approximately 44' of change from upstream to downstream end of project
- Infrastructure








Design Component: Improvements & Infrastructure Protection

- 30" water main runs parallel to stream
- Two eroded stormwater outfall channels will be converted to pipes that extend to the stream
- Sanitary main runs parallel to the stream
- The increased stream bed elevation and bank protection will help to protect the water and sanitary mains



Tree Inventory and Replacement

- Tree inventory completed in 2015
- 81 scheduled for removal
- 285 trees and shrubs scheduled for planting
- Replacement tree value 193
- Tree protection will be provided for remaining trees adjacent to the construction area





Trees

Changes from the 2010 to the current tree <u>removal</u> list is as follows:

Total tree removal number is currently 81, up from 71 in 2010

5 trees saved from removal list

14 trees added to removal list

6 trees slated for removal in 2010 have died

7 "new" trees are slated for removal

47 trees with DBH ≥ 10" (24 condition rating less than 60)

10 trees with DBH ≥ 25" (4 condition rating less than 60)

56% are tuliptrees



Trees

285 trees and shrubs scheduled for planting **Tree Planting Categories** Upland – 111 Streamside/Floodplain - 69 Steep Slope - 55 Shrubs - 50 12*THEE 22"TULIPTRES 16"TULPTREE 26"TUUPTREE on sentor.

Trees

Tree Planting Categories

Upland – 111 Streamside/Floodplain - 69 Steep Slope - 55 Shrubs - 50

Establishment

- Immediate watering and then for two years, as needed
- Tree shelters for deer protection
- 5 year monitoring and replacement schedule

TREE PLANTING LIST

LOCATION	SPECIES	COMMON NAME	SIZE	NUMBER PROPOSED	REPLACEMENT VALUE	REPLACEMENT COUNT
UPLAND	PRUNUS SEROTINA	BLACK CHERRY	6-7 FEET TALL	28	1	28.0
UPLAND	FAGUS GRANDIFOLIA	AMERICAN BEECH	1.75-2 INCH CALIPER	18	1	18.0
UPLAND	ULMUS AMERICANA	AMERICAN ELM	1.75-2 INCH CALIPER	20	1	20,0
UPLAND	NYSSA SYLVATICA	BLACK GUM	6-7 FEET TALL	5	1	5.0
UPLAND	QUERCUS FALCATA	SOUTHERN RED OAK	1,75-2 INCH CALIPER	20	1	20,0
UPLAND	QUERCUS RUBRA	NORTHERN RED OAK	1.75- INCH CALIPER	20	1	20.0
FLOODPLAIN	ULMUS AMERICANA	AMERICAN ELM	1,75-2 INCH CALIPER	12	1	12,0
FLOODPLAIN	NYSSA SYLVATICA	BLACK GUM	6-7 FEET TALL	15	1	15.0
FLOODPLAIN	ROBINIA PSEUDOACACIA	BLACK LOCUST	6-7 FEET TALL	10	1	10,0
FLOODPLAIN	SALIX NIGRA	BLACK WILLOW	6-7 FEET TALL	22	3	7.3
FLOODPLAIN	PLATANUS OCCIDENTALIS	SYCAMORE	1,75-2 INCH CALIPER	10	1	10.0
STEEP SLOPES	RHUS CAPALLINUM	WINGED SUMAC	4-5 FEET TALL	11	3	3.7
STEEP SLOPES	RHUS GLABRA	SMOOTH SUMAC	4-5 FEET TALL	13	3	4.3
STEEP SLOPES	FAGUS GRANDIFOLIA	AMERICAN BEECH	1.75-2 INCH CALIPER	7	1	7,0
STEEP SLOPES	PRUNUS SEROTINA	BLACK CHERRY	6-7 FEET TALL	7	1	7.0
STEEP SLOPES (SHADE)	MAGNOLIA TRIPETALA	UMBRELLA MAGNOLIA	6-7 FEET TALL	17	3	5.7
SHURBS	HAMAMELIS VIRGINIANA	WITCHHAZEL	4-5 FEET TALL	10	N/A	0.0
SHRUBS	ALNUS SERRULATA	COMMON ALDER	4-5 FEET TALL	20	N/A	0.0
SHRUBS	VIBURNUM DENTATUM	ARROWWOOD	4-5 FEET TALL	10	N/A	0.0
SHRUBS	SAMBUCUS CANADENSIS	ELDERBERRY	4-5 FEET TALL	10	N/A	0,0
	TOTAL					193.0



Herbaceous Plants



HERBACEOUS PLANTING SCHEDULE

	Year 1		Yea	ar 3 Y		ear 5	
	seed mix	plugs	seed mix	plugs	seed mix	plugs	
steep slope	Х	none	Х	X	AS NEEDED	AS NEEDED	
streamside	Х	none	Х	Х	AS NEEDED	AS NEEDED	
upland	Х	NA	Х	NA	AS NEEDED	NA	

LEGEND

STEEP SLOPE PLANTINGS	
STREAMSIDE / FLCODPLAIN PLANTINGS	
UPLAND PLANTINGS	
SEEDED TURFGRASS	



Herbaceous Plants

PLUGS						
	STEEP SLOPE					
SPECIES NAME	COMMON NAME	SIZE	SPACING	QUANTITY YEAR 3	QUANTITY YEAR 5	
ONOCLEA SENSIBILIS	SENSITIVE FERN	6" PLUG	5' ON CENTER	205	TBD	
OSMUNDA CLAYTONIANA	INTERRUPTED FERN	6" PLUG	5' ON CENTER	205	TBD	
POLYSTICHUM ACROSTICHOIDES	CHRISTMAS FERN	6" PLUG	5' ON CENTER	205	TBD	
			TOTAL	615		
		STREAMSIDE / FLOODPLAIN				
SPECIES NAME	COMMON NAME	SIZE	SPACING	QUANTITY YEAR 3	QUANTITY YEAR 5	
ONOCLEA SENSIBILIS	SENSITIVE FERN	6" PLUG	5' ON CENTER	205	TBD	
JUNCUS EFFUSUS	SOFT RUSH	6" PLUG	5' ON CENTER	205	TBD	
EUPATORIUM PERFOLIATUM	BONESET	6" PLUG	5' ON CENTER	205	TBD	
			TOTAL	615		






STEEP SLOPE				
SPECIES NAME	COMMON NAME	PLS PERCENT OF SEED MIX		
CAREX DIGITALIS	SLENDER WOODLAND SEDGE	10		
DICHANTHELIUM CLANDESTINUM	DEERTONGUE GRASS	20		
ELYMUS HYSTRIX	BOTTLEBRUSH GRASS	15		
JUNCUS EFFUSUS	SOFT RUSH	10		
JUNCUS TENUIS	PATH RUSH	10		
ASCLEPIAS INCARNATA	SWAMP MILKWEED	15		
ANDROPOGON VIRGINICUS	BROOMSEDGE	20		
	TOTAL	100		
	STREAMSIDE / FLOODPLAIN			
SPECIES NAME	COMMON NAME	PLS PERCENT OF SEED MIX		
DICHANTHELIUM CLANDESTINUM	DEERTONGUE GRASS	30		
JUNCUS EFFUSUS	SOFT RUSH	35		
LAPORTEA CANADENSIS	WOOD NETTLE	15		
SOLIDAGO RUGOSA	ROUGH GOLDENROD	20		
	TOTAL	100		





UPLAND				
SPECIES NAME	COMMON NAME	PLS PERCENT OF SEED MIX		
OXALIS STRICTA	COMMON WOOD SORREL	5		
POLYGONATUM BIFLORUM	SOLOMON'S SEAL	5		
SOLIDAGO ALTISSIMA	TALL GOLDENROD	10		
SOLIDAGO RUGOSA ROUGH GOLDENROD		10		
CAREX DIGITALIS SLENDER WOODLAND SEDGE		10		
DICHANTHELIUM CLANDESTINUM DEERTONGUE GRASS		20		
ELYMUS HYSTRIX	BOTTLEBRUSH GRASS	10		
ASTER DIVARICATUS	WHITE WOOD ASTER	10		
ANDROPOGON VIRGINICUS	BROOMSEDGE	20		
	TOTAL	100		
TEMPORARY STABILIZATION				
SPECIES NAME	COMMON NAME	PLS PERCENT OF SEED MIX		
JOLIUM MULTIFORUM	ANNUAL RYEGRASS	100		
TURFGRASS				
SPECIES NAME COMMON NAME PLS PERCENT OF		PLS PERCENT OF SEED MIX		
FESTUCA ARUNDINACEA TALL FESCUE		100		



Invasive Plants

 Ongoing treatment before, during and after project





Construction Impacts to Homeowners

- Trail closure along Tributary B
- Anticipated to last 6 months
- Construction staging
 - Material & equipment storage on N. Vermont






Key Project Contacts

- Project Manager Doug Stephens: <u>dstephens@arlingtonva.us</u>,
- 703-228-3959
- Outreach Jen McDonnell: jmcdonnell@arlingtonva.us,
- 703-228-3042



http://projects.arlingtonva.us/projects/donaldson-run-stream-restoration-tributary-b/





Tributary B Restoration Timeline To Date



2009 Stream Walk

November 2016	Donaldson Run Civic Association Meeting
May 4, 2016	Donaldson Run Civic Association Meeting
September 2015	Project updated provided in The Current
April 18, 2012	Donaldson Run Civic Association 95% Project Design presented
June 2, 2011	Donaldson Run Advisory Group Meeting 90% Project Design presented
Feb. 23, 2011	Donaldson Run Civic Association 75% Project Design presented
Nov. 20, 2010	Donaldson Run Community Stream Walk – 60% Design Review
June 23, 2010	Community Meeting 60% Project Design presented
Dec. 2, 2009	Donaldson Run Civic Association 30% Project Design presented
Nov. 14, 2009	Donaldson Run Community Stream Walk
Nov. 5, 2009	Donaldson Run Advisory Group Meeting
December 2007	Neighborhood Conservation (NC) Advisory Committee Meeting Funding approval granted
2005	Donaldson Run Civic Association Tributary B stream restoration reaffirmed as neighborhood's first- priority NC project through vote.
September 2004	Donaldson Run Civic Association Tributary B restoration project designated priority NC Program project through vote.

Tentative Schedule

- Complete construction documents
- Companies bid on construction
- Board awards contract
- Construction begins in 2017
- Construction completion 6 months





Why Haven't We Started Yet?

- New MS4 permit,
 Stormwater Master
 Plan & Chesapeake Bay
 TMDL diverted staff
 resources
- Limited number of County staff
- Easements



Tributary B's final bend before joining Tributary A

