

Appendix B: Retrofit List

Project Type	Plan Name	Total Area Treated	Reg Impervious Area Acres	Reg Turf Area Acres	UnReg Impervious Area Acres	Other MS4 Impervious Area	Other MS4 Pervious Area	Condition of downstream channel	TN Reduction	TP Reduction	TSS Reduction	Cost	Install Date	Feasibility for Implementation	Stage
Watershed Retrofit	Kirkwood Rd @13th St N	0.4	0.24	0.16	0	0	0	N/A drains to storm sewer	3.3	0.3	226.6	125,270	08/16/2018	Completed	Completed
Outfall Repair	2707 North Nelson Street							N/A outfall repair					10/18/2018	Completed	Completed
Watershed Retrofit	Williamsburg Medians 1 - North	0.55	0.44	0.11	0	0	0	N/A drains to storm sewer	5.6	0.6	441.2	108,571	11/01/2018	Completed	Completed
Watershed Retrofit	Williamsburg Medians 1 - South	1.16	0.59	0.58	0	0	0	N/A drains to storm sewer	9.5	0.8	597.7	230,713	11/01/2018	Completed	Completed
Watershed Retrofit	Williamsburg Medians 2 - A-C	0.8	0.56	0.24	0	0	0	N/A drains to storm sewer	4.3	0.4	317.1	141,012	11/01/2018	Completed	Completed
Watershed Retrofit	Williamsburg Medians 2 - D	0.8	0.57	0.23	0	0	0	N/A drains to storm sewer	3.9	0.4	287.3	141,012	11/01/2018	Completed	Completed
Stream Restoration	Windy Run							N/A stream restoration	38.1	35.6	22982.1	1,189,543	03/18/2019	Completed	Completed
Watershed Retrofit	N Kentucky St @ 22nd St N	0.32	0.15	0.17	0	0	0	N/A drains to storm sewer	2.8	0.2	169.7	76,500	10/18/2019	Completed	Completed
Watershed Retrofit	2nd Street S - Bioretention 1	0.38	0.17	0.21	0	0	0	N/A drains to storm sewer	3.1	0.3	182.9	94,259	11/25/2019	Completed	Completed
Watershed Retrofit	2nd Street S - Bioretention 2	0.29	0.11	0.18	0	0	0	N/A drains to storm sewer	2.5	0.2	135.5	71,107	11/25/2019	Completed	Completed
Watershed Retrofit	N 11th Street @ George Mason (B)	0.57	0.24	0.33	0	0	0	N/A drains to storm sewer	3.9	0.3	226.7	150,640	07/01/2020	Completed	Completed
Watershed Retrofit	N 11th Street @ Evergreen (A)	1.07	0.51	0.56	0	0	0	N/A drains to storm sewer	7.6	0.7	463.0	81,114	07/01/2020	Completed	Completed
Watershed Retrofit	N Oakland Street @ Pershing Dr	0.42	0.19	0.23	0	0	0	N/A drains to storm sewer	2.1	0.2	125.0	135,401	05/25/2021	Completed	Completed
Stream Restoration	Washington Golf & Country Club							N/A stream restoration	986.0	291.0	21400.0	5,397,000	07/13/2021	Completed	Completed
Watershed Retrofit	S Walter Reed Dr & 5th St S - Bioretention	1.13	0.54	0.59	0	0	0	N/A drains to storm sewer	9.2	0.8	566.9	154,397	12/13/2021	Completed	Completed